



Repair, Remodel, Restore Our Schools

2020 Year End Report



Repair, Remodel, Restore Our Schools

January 31, 2021

About Hawaii 3R's

Hawaii 3R's is a 501(c)3, tax-exempt organization founded in 2001 by the late U.S. Senator Daniel K. Inouye to help the HIDOE with their repair and maintenance backlog. The program is loosely based on America's Promise to foster "sweat equity" by a broad base of volunteers for different projects, including students and administrators from the respective schools.

Hawaii 3R's Board of Directors

(As of January 1, 2021)

Alan Oshima

Linda Chu Takayama

Dev Brazanga

Nolan Kawano

Roy Amemiya

Edmund Aczon

Lynn Watanabe

Norman Sakamoto

Randall Tanaka

HIDOE, AS Facilities & Maintenance

CIP Funded R&M Projects

In 2019, the Hawaii State Legislature appropriated \$10 million in CIP funds to Hawaii 3R's to address the growing list of backlogged repair and maintenance projects in Hawaii's public schools. The funds were transferred from the Hawaii Department of Education (HIDOE) to Hawaii 3R's on February 21, 2020. R&M work on Maui and Oahu began the following week. Within two weeks, COVID-19 shut the state down but fortunately, did not affect the R&M projects that were either in progress or scheduled to commence on Oahu and Maui. In some small way these repair projects may have helped to keep people on the job during the unprecedented global pandemic which resulted in unforeseen economic impacts: job losses, mass unemployment, long food lines, interruptions to supply lines, etc.

A "sweat equity" component using volunteers from the schools and the broader community is built into the Hawaii 3R's program, where appropriate, as a way to foster community engagement with Hawaii's public schools. Volunteers also help in keeping project costs down. Hawaii 3R's works closely with HIDOE on all projects, and therefore, all HIDOE codes and standards are met. Completed projects are confidently accepted by the Facilities Branch

of HIDOE. Note that during the pandemic, restrictions on group gatherings made it impossible to build volunteer partnerships into any of the scheduled projects. This trend will likely continue into 2021 as we finish the remaining R&M work under this special CIP program.

While the HIDOE Facilities Branch in Honolulu oversees repair and maintenance of all public schools across the state, the state Dept. of Accounting and General Services (DAGS) on the neighbor islands is tasked with the actual R&M of public schools on their respective islands.

Of note, Oahu and Maui completed nearly all of their R&M projects before year end 2020. Hawaii Island is about 75 percent complete with their work as of January 2021. The county of Kauai got off to a late start because of confusion on the county's mandate regarding the COVID-19 shutdown. HIDOE administrators on Kauai initially would not grant permission to contractors to enter their campuses to scope the projects. The hope is to accelerate the work planned for Kauai in 2021.

58
SCHOOLS

\$9.1M
TOTAL
COST

\$3M+
SAVED TO
THE STATE

21
PLAYGROUNDS

\$1M+
SAVED TO
THE STATE

As of January 1, 2021, a total of 70 projects in the state have been completed or are nearing completion at a total cost of \$9,132,772.06 and an estimated savings of over \$3 million. Additionally, 21 playground projects across the state are in progress on every island and represent a savings to the state of over \$1 million.

Below are tables (by county) which provide a snapshot of the work that has been completed (or is nearing completion) by Hawaii 3R's. Also reflected are the state's estimated cost of repair and the actual cost of the repairs.

OAHU

ESTIMATED COST

\$4,655,000.00

ACTUAL COST

\$3,617,877.47

SAVED

\$915,981.28

SCHOOL	PROJECT DESCRIPTION	STATE EST	*ACTUAL	SAVINGS	STATUS
PALOLO ES	AREA 02 RESURFACE BASKETBALL COURT	\$320,000.00	\$198,000.00	\$122,000.00	✓ COMPLETED
WAIHOLE ES	AREA 01 RESURFACE BASKETBALL COURT	\$260,000.00	\$189,000.00	\$71,000.00	✓ COMPLETED
KAILUA HS	01 RESURFACE BASKETBALL/TENNIS COURTS	\$1,100,000.00	\$579,992.00	\$520,008.00	✓ COMPLETED
NANAKULI ES	AREA 01 RESURFACE BASKETBALL COURT	\$400,000.00	\$397,250.00	\$2,750.00	✓ COMPLETED
WAIU ES	BLDG C REFINISHE DINING FLOOR	\$200,000.00	\$52,837.62	\$147,162.38	✓ COMPLETED
KAIMILOA ES	AREA 01 RESURFACE BASKETBALL COURT	\$520,000.00	\$445,500.00	\$74,500.00	✓ COMPLETED
ALA WAI ES	AREA 03 REPLACE CONCRETE COURT	\$150,000.00	\$150,000.00	\$0.00	✓ COMPLETED
KAMILOIKI ES	BLDG A AND EWA PERIMETER REPLACE FENCE	\$100,000.00	\$100,000.00	\$0.00	✓ COMPLETED
KOKO HEAD ES	AREA 02 RESURFACE PARKING LOT	\$250,000.00	\$322,620.00	(\$72,620.00)	✓ COMPLETED
FERN ES	CAMPUS MISC REPAIRS	\$250,000.00	\$227,159.69	\$22,840.31	● IN PROGRESS
PAUOA ES	02 RESURFACE BASKETBALL COURT	\$300,000.00	\$249,730.00	\$50,270.00	✓ COMPLETED
KAHALA ES	BLDG I RECARPET LIBRARY	\$240,000.00	\$249,516.23	(\$9,516.23)	✓ COMPLETED
WAIMALU ES	CAMPUS INSTALL PERIMETER FENCING	\$200,000.00	\$200,016.68	(\$16.68)	● IN PROGRESS
DANIEL K. INOUE ES	AREA 01 GROUND IMPROVEMENTS	\$130,000.00	\$8,858.75	NA	● PROJECT HALTED
Project was halted due to the inability to obtain permission from the U.S. Army to use their structural drain inlet. A small portion of the project was completed prior to pulling the project which included a monkey pod tree removal in the area.					
KAWANAKOA MS	J101 & 102 REPLACE VCT FLOOR	\$120,000.00	\$120,000.00	\$0.00	✓ COMPLETED
VARIOUS SCHOOLS	WATER COOLER INSTALLATION	\$40,000.00	\$78,838.00	(\$38,838.00)	✓ COMPLETED
HEEIA ES	INSTALL DONATED AC'S (CIVIL MECHANICAL)	\$75,000.00	\$48,558.50	\$26,441.50	✓ COMPLETED
TOTAL		\$4,655,000.00	\$3,617,877.47	\$915,981.28	

*Actual Cost as of 01/25/21

MAUI

ESTIMATED COST

\$1,921,500.00

ACTUAL COST

\$1,232,170.52

SAVED

\$689,329.48

SCHOOL	PROJECT DESCRIPTION	STATE EST	*ACTUAL	SAVINGS	STATUS
HAIKU ES	VAR SIDEWALK REPAIRS	\$50,000.00	\$26,403.00	\$23,597.00	✓ COMPLETED
MAUI HS	CAMPUS RPR VAR SWR LINES	\$200,000.00	\$207,892.93	(\$7,892.93)	✓ COMPLETED
BALDWIN HS	CAMPUS LINE CLAY SWR LINE	\$65,000.00	\$49,103.60	\$15,896.40	✓ COMPLETED
KALAMA INT	Q RPR SEPTIC TANK	\$175,000.00	\$149,141.00	\$25,859.00	✓ COMPLETED
KEKAULIKE HS	A WALKWAY RPL & ADD GUTTERS	\$90,000.00	\$49,965.00	\$40,035.00	✓ COMPLETED
KEKAULIKE HS	CAMPUS EXTND GUTTER	\$180,000.00	\$149,160.00	\$30,840.00	✓ COMPLETED
MAKAWAO ES	A VAR RM SEC SCREEN	\$60,000.00	\$23,643.83	\$36,356.17	✓ COMPLETED
MAUI HS	P-25 REROOF	\$75,000.00	\$65,090.04	\$9,909.96	✓ COMPLETED
MAUI HS	P-27 REROOF	\$75,000.00	\$65,090.04	\$9,909.96	✓ COMPLETED
MAUI WAENA INT	CAMPUS RPR GUTTERS	\$70,000.00	\$53,255.00	\$16,745.00	✓ COMPLETED
KAHULUI ES	J RPL GUTTERS	\$45,000.00	\$25,855.00	\$19,145.00	✓ COMPLETED
WAILUKU ES	B RPL GUTTERS	\$80,000.00	\$29,422.00	\$50,578.00	✓ COMPLETED
KALAMA INT	O RPL GUTTERS	\$90,000.00	\$49,975.00	\$40,025.00	✓ COMPLETED
LIHIKAI ES	P20, P21, & P22 RPL GUTTERS & DS	\$25,000.00	\$14,215.00	\$10,785.00	✓ COMPLETED
HAIKU ES	P-12 RPL FLOORING	\$14,000.00	\$6,172.88	\$7,827.12	✓ COMPLETED
HAIKU ES	P-13 RPL FLOORING	\$14,000.00	\$6,172.88	\$7,827.12	✓ COMPLETED
HAIKU ES	P-14 RPL FLOORING	\$14,000.00	\$6,172.88	\$7,827.12	✓ COMPLETED
LAHAINA INT	CAMPUS RPL SIDEWALKS	\$170,000.00	\$90,324.44	\$79,675.56	✓ COMPLETED
NAHIENAENA ES	G RETILE BOYS RR	\$37,500.00	\$12,866.00	\$24,634.00	✓ COMPLETED
KAMALII ES	D RPL CARPET	\$210,000.00	\$60,000.00	\$150,000.00	● IN PROGRESS
MOLOKAI HS & INT	N ADD SEC SCREENS	\$52,000.00	\$42,500.00	\$9,500.00	✓ COMPLETED
KAUNAKAKAI ES	01 RESURFACE	\$130,000.00	\$49,750.00	\$80,250.00	✓ COMPLETED
TOTAL		\$1,921,500.00	\$1,232,170.52	\$689,329.48	

*Actual Cost as of 01/25/21

KAUAI

ESTIMATED COST

\$901,500.00

ACTUAL COST

\$540,229.20

SAVED

\$361,270.80

SCHOOL	PROJECT DESCRIPTION	STATE EST	*ACTUAL	SAVINGS	STATUS
KAPAA MS	B REROOF, LIBRARY BUILDING	\$110,000.00	\$87,271.00	\$22,729.00	✓ COMPLETED
KAUMUALII ES	CAMPUS - SEABIRD MITIGATION (LIGHTS)	\$23,500.00	\$20,907.00	\$2,593.00	● IN PROGRESS
KAUMUALII ES	H REROOF	\$166,000.00	\$78,695.00	\$87,305.00	● IN PROGRESS
KAUMUALII ES	H REPLACE ROOF SCUTTLE	\$5,000.00	\$5,000.00	\$0.00	● IN PROGRESS
WAIMEA HS	K REROOF MAUKA SIDE AND ENDS	\$132,000.00	\$35,971.00	\$96,029.00	✓ COMPLETED
KEKAHA ES	CAMPUS - SEABIRD MITIGATION (LIGHTS)	\$33,000.00	\$32,780.00	\$220.00	● IN PROGRESS
KOLOA ES	CAMPUS - SEABIRD MITIGATION (LIGHTS)	\$25,000.00	\$23,800.00	\$1,200.00	● IN PROGRESS
KAUAI HS	BLDG L - REPLACE MAIN ELECTRICAL CONDUCTORS TO BLDG	\$100,000.00	\$87,548.00	\$12,452.00	✓ COMPLETED
HANAIEI ES	P4004 - REPLACE CARPET WITH VCT	\$34,000.00	\$12,954.10	\$21,045.90	✓ COMPLETED
KAPAA HS	C REPLACE LIGHT FIXTURES (KITCHEN & DINING ROOMS)	\$114,000.00	\$48,386.00	\$65,614.00	● IN PROGRESS
HANAIEI ES	P4007 REPLACE CARPET WITH VCT	\$34,000.00	\$12,954.10	\$21,045.90	● IN PROGRESS
KAPAA MS	A REROOF, ADMIN BLDG	\$100,000.00	\$71,140.00	\$28,860.00	● IN PROGRESS
KAPAA HS	H REPLACE FRONT SIDEWALK	\$25,000.00	\$22,823.00	\$2,177.00	● IN PROGRESS
TOTAL		\$901,500.00	\$540,229.20	\$361,270.80	

HAWAII

ESTIMATED COST

\$965,000.00

ACTUAL COST

\$917,177.05

SAVED

\$47,822.95

SCHOOL	PROJECT DESCRIPTION	STATE EST	*ACTUAL	SAVINGS	STATUS
HONAUNAU ES	INSTALL MAUKA CL FENCE	\$70,000.00	\$49,371.71	\$20,628.29	✓ COMPLETED
HONOKAA ES	BLDG I INSTALL SECURITY GATE	\$40,000.00	\$7,539.26	\$32,460.74	✓ COMPLETED
KEALAKEHE ES	BLDG D 4&6 E 7&8 PORTS 4&15 INSTALL CEILING FANS	\$160,000.00	\$87,402.00	\$72,598.00	✓ COMPLETED
KOHALA MS	REPLACE ADA RAMP, METAL RAILINGS	\$100,000.00	\$106,000.00	(\$6,000.00)	✓ COMPLETED
WAIMEA ES	REPLACE COVERED WALKWAY BEAMS	\$60,000.00	\$63,050.00	(\$3,050.00)	✓ COMPLETED
PAHOA HS	BLDG Q REPAIR BATHROOM	\$60,000.00	\$18,700.00	\$41,300.00	✓ COMPLETED
HILO HS	BLDG A ROOMS A-14 & A-15 REPLACE ACM FLOORING	\$90,000.00	\$19,088.31	\$70,911.69	✓ COMPLETED
WAIAKEA HS	BLDG D SECURITY SCREENS	\$32,000.00	\$39,800.00	(\$7,800.00)	● IN PROGRESS
HILO INT	BLDG K REPLACE EXHAUST FAN	\$40,000.00	\$13,822.00	\$26,178.00	✓ COMPLETED
WAIAKEA INT	BLDG C REPAIR COLUMNS	\$60,000.00	\$26,200.00	\$33,800.00	✓ COMPLETED
HOLUALOA ES	CHAIN LINK FENCE ENCLOSURE	\$50,000.00	\$3,455.50	\$46,544.50	✓ COMPLETED
KEALAKEHE HS	BLDG B REPLACE LIBRARY DOORS	\$20,000.00	\$72,300.00	(\$52,300.00)	✓ COMPLETED
KE KULA O EHUNUIKAIMALINO	COTTAGE 3 REPLACE ACM FLOORING	\$20,000.00	\$42,220.00	(\$22,220.00)	✓ COMPLETED
KAUMANA ES	AREA 02 REPLACE PARKING LOT LIGHTING	\$40,000.00	\$98,016.00	(\$58,016.00)	● IN PROGRESS
HOOKENA ES	SMALL FIELD REPLACE LIGHTS AND POLES	\$25,000.00	\$92,362.00	(\$67,362.00)	● IN PROGRESS
HILO INT	PRUNE AND TRIM BANYAN TREES	\$50,000.00	\$78,944.00	(\$28,944.00)	✓ COMPLETED
KEONEPOKO ES	BLDG G REPLACE PRESSURE VALVE	\$8,000.00	\$6,700.48	\$1,299.52	✓ COMPLETED
KAPIOLANI ES	INSTALL 2ND SEWER PUMP; BLDG E REPLACE GREASE TRAP	\$40,000.00	\$92,205.79	(\$52,205.79)	✓ COMPLETED
TOTAL		\$965,000.00	\$917,177.05	\$47,822.95	

*Actual Cost as of 01/25/21

PARTNERSHIPS

SCHOOL	PROJECT DESCRIPTION	STATE EST	3R'S BUDGET	STATUS
KEALAKEHE HS	BLDG S REPLACE SCISSORS LIFT	\$40,000.00	\$50,000.00	<p>● IN PROGRESS Partnership with Gear Up (UH) and Weinberg Foundation. The state's estimate of \$40k for this project has been in the HIDOE system for a few years and is obsolete.</p>
WAIPAHU HS	HEALTH CENTER PROJECT	\$1,500,000.00	\$200,000.00	<p>○ DESIGN & CONSTRUCTION 3R's has budgeted \$200k for design and some construction costs. However, the bulk of funding for building out the existing office to create a community health center/academy will be obtained through private funding sources and HIDOE.</p>
TOTAL		\$1,540,000.00	\$250,000.00	

TALLY

	TOTAL TO DATE (01/25/2021)	ALLOCATIONS (YTD)
OAHU	\$3,617,877.47	\$3,617,877.47
MAUI	\$1,232,170.52	\$1,232,170.52
KAUAI	\$540,229.20	\$1,000,000.00
HAWAII	\$917,177.05	\$1,000,000.00
PARTNERSHIPS	\$24,863.86	\$250,000.00
PLAYGROUNDS	\$2,261,475.58	\$2,261,475.58
ADMIN	\$83,400.00	\$250,000.00
TOTAL	\$8,677,193.62	\$9,611,523.57

Playgrounds

21

**PLAYGROUND
PROJECTS ACROSS
THE STATE**

\$1.2M

SAVED



Due to years of budget cuts within HIDOE, the backlog for playgrounds at many school campuses suffered greatly. To highlight the severity of the backlog, a short video by teachers and students at Keonepoko Elementary on Hawaii Island aired on Hawaii News Now on November 13, 2019. Their new and long-awaited playground is included in this year's CIP program and will be completed this year.

Some schools manage to fundraise toward the cost of new playground equipment which is typically a high-ticket item both in terms of cost for manufacturing and shipping. Safety standards for playgrounds are also high. And because of Hawaii's climate, product durability that can endure Hawaii's salt air is also a major concern. Most of the equipment purchased by the HIDOE is manufactured in Europe because of product durability, and therefore, playground projects also require more lead time and planning. Through this year's CIP program, the state realizes a cost savings of about \$1.2 million for 21 playgrounds.

PLAYGROUNDS STATEWIDE

STATE ESTIMATE

\$2,950,000.00

ACTUAL COST LESS DONATION

\$2,261,475.58

SAVED

\$1,249,531.88

SCHOOL	DISTRICT	PROJECT DESC	STATE EST	*ACTUAL COST	COST LESS DONATION	SAVINGS	DONATION AMOUNT	DONATION SOURCE	STATUS
ALVAH SCOTT ES	Central	REMOVE AND REPLACE; 5-12	\$130,000.00	\$60,244.10	\$60,244.10	\$69,755.90	\$0.00	NA	○ EQUIPMENT ON ISLAND
BARBER'S POINT ES	Leeward	REMOVE AND REPLACE; 5-12	\$100,000.00	\$96,127.00	\$96,127.00	\$3,873.00	\$0.00	NA	✓ COMPLETED
BEN PARKER ES	Windward	REPLACE; 5-12	\$130,000.00	\$115,564.85	\$115,564.85	\$14,435.15	\$0.00	NA	○ EQUIPMENT ON ISLAND
DANIEL K. INOUE ES	Central	REMOVE AND REPLACE; 5-12	\$130,000.00	\$114,514.83	\$114,514.83	\$15,485.17	\$0.00	NA	● IN PROGRESS
HAIKU ES 5-12	Maui	REMOVE AND REPLACE; 5-12	\$150,000.00	\$150,650.36	\$150,650.36	-\$650.36	\$0.00	NA	○ EQUIPMENT ON ISLAND
HAIKU ES 2-12	Maui	REMOVE AND REPLACE; 2-5	\$130,000.00	\$112,448.68	\$112,448.68	\$17,551.32	\$0.00	NA	○ EQUIPMENT ON ISLAND
HANAIEI	Kauai	REMOVE AND REPLACE; 5-12	\$300,000.00	\$150,000.00	\$121,241.52	\$150,000.00	\$28,758.48	PTSA	✓ COMPLETED
HONAUNAU ES 2-12	Hawaii	REMOVE AND REPLACE; 2-12	\$100,000.00	\$73,526.97	\$73,526.97	\$26,473.03	\$0.00	NA	○ EQUIPMENT ON ISLAND
HONAUNAU ES 5-12	Hawaii	REMOVE AND REPLACE; 5-12	\$150,000.00	\$123,350.50	\$123,350.50	\$26,649.50	\$0.00	NA	○ EQUIPMENT ON ISLAND
HOOKENA ES	Hawaii	REMOVE AND REPLACE; 5-12	\$150,000.00	\$133,430.67	\$133,430.67	\$16,569.33	\$0.00	NA	○ EQUIPMENT ON ISLAND
KAHAKAI ES	Hawaii	REMOVE AND REPLACE; 5-12	\$150,000.00	\$133,736.61	\$133,736.61	\$16,263.39	\$0.00	NA	○ EQUIPMENT ON ISLAND
KAUMUALII ES 2-12	Kauai	REMOVE AND REPLACE; 2-12	\$120,000.00	\$69,535.85	\$69,535.85	\$50,464.15	\$0.00	NA	○ EQUIPMENT ON ISLAND
KEALAKEHE	Hawaii	REMOVE AND REPLACE; 5-12	\$150,000.00	\$139,651.61	\$139,651.61	\$10,348.39	\$0.00	NA	○ EQUIPMENT ON ISLAND
KEONEPOKO	Hawaii	REMOVE AND REPLACE; 5-12	\$150,000.00	\$133,140.81	\$133,140.81	\$16,859.19	\$0.00	NA	○ EQUIPMENT ON ISLAND
KOHALA ES	Hawaii	REMOVE AND REPLACE; 2-12	\$175,000.00	\$153,791.66	\$133,791.66	\$21,208.34	\$20,000.00	Kohala ES Teachers	○ EQUIPMENT ON ISLAND
LANAI ES	Maui	REMOVE AND REPLACE; 2-12	\$175,000.00	\$165,562.38	\$165,562.38	\$9,437.62	\$0.00	NA	○ EQUIPMENT ON ISLAND
PEARL HARBOR ES	Oahu	REMOVE AND REPLACE; 5-12	\$150,000.00	\$109,973.54	\$109,973.54	\$40,026.46	\$0.00	NA	● IN PROGRESS
PEARL HARBOR KAI ES	Oahu	REMOVE AND REPLACE; 2-12	\$100,000.00	\$64,844.41	\$64,844.41	\$35,155.59	\$0.00	NA	● IN PROGRESS
POMAIKAI ES	Maui	REMOVE AND REPLACE; 5-12	\$175,000.00	\$145,727.74	\$130,727.74	\$29,272.26	\$15,000.00	School	○ EQUIPMENT ON ISLAND
WAIAKEA ES	Hawaii	REMOVE AND REPLACE; 5-12	\$60,000.00	\$49,934.49	\$49,934.49	\$10,065.51	\$0.00	NA	○ EQUIPMENT ON ISLAND
WAIAKEA ES	Hawaii	REMOVE AND REPLACE; 5-12	\$75,000.00	\$29,477.00	\$29,477.00	\$45,523.00	\$0.00	NA	— PARTIAL COMPLETE

TOTAL \$2,950,000.00 \$2,325,234.06 \$2,261,475.58 \$1,249,531.88

*Actual Cost as of 01/25/21

Transition Centers

\$1M

**FOUR-YEAR CONTRACT
WITH THE HIDOE**

**HELPED TO DEVELOP
NEW OR IMPROVE EXISTING
TRANSITION CENTERS**

51

**PUBLIC
SCHOOLS**

**ASSISTED BY
HAWAII 3RS**

Under a four-year, \$1 million contract with the HIDOE, Hawaii 3Rs has assisted a total of 51 public schools across the state in developing new or improving existing transition centers for students.

Transition Centers began largely at public schools that serve a student population of military dependents such as Leilehua High School and Radford High School. Transition centers exist to support students, particularly those who are new to the state, adjust to a new school environment and campus. Under the current contract, the definition for transition centers was expanded to include public schools that serve large transient populations and not just military dependents. This is not a “one size fits all” program. Decisions on how best to address the needs of students was left entirely to each school.

For the 2020-2021 school year, eleven schools were approved for transition center funding and most projects are in progress or completed. By mutual consent between HIDOE and Hawaii 3R's, this contract will expire in June 2021.

Although the majority of schools who applied for transition center funding are situated on the island of Oahu, six neighbor island schools applied for and received funding as well.

11

**SCHOOLS APPROVED
FOR TRANSITION CENTER
FUNDING FOR 2020-2021**

6

**SCHOOLS WERE
NEIGHBOR ISLAND
SCHOOLS**

YEAR ONE SCHOOLS 2017-2018

- 1 Alvah Scott ES
- 2 Hickam ES
- 3 Hookele ES
- 4 Kealakehe HS (*Hawaii Island*)
- 5 Moanalua HS
- 6 Moanalua MS
- 7 Pearl Harbor ES
- 8 Radford HS
- 9 Waianae HS
- 10 Waimalu ES
- 11 Wheeler MIS
- 12 Ewa Makai Middle School
- 13 Kailua Intermediate

YEAR TWO SCHOOLS 2018-2019

- 1 Aliamanu ES
- 2 Central MS
- 3 Ewa Beach ES
- 4 Helemano ES
- 5 Jefferson ES
- 6 Kalaheo HS
- 7 Kanoelani ES
- 8 Kekaha ES (*Kauai*)
- 9 Kipapa ES
- 10 Lehua ES
- 11 Leilehua HS
- 12 Mokapu ES

YEAR THREE SCHOOLS 2019-2020

- 1 Aliiolani ES
- 2 Fern ES
- 3 Highlands ES
- 4 Kalihi Kai ES
- 5 Kauluwela ES
- 6 Kealakehe ES (*Hawaii*)
- 7 Lihikai ES (*Mau*)
- 8 Palolo ES
- 9 Red Hill ES
- 10 Wahiawa MS
- 11 Waialua High & Intermediate
- 12 Waipahu ES
- 13 Gus Webling ES
- 14 Lehua ES
- 15 Honowai ES

YEAR FOUR SCHOOLS 2020-2021

- 1 Ala Wai ES
- 2 Barbers Point ES
- 3 Campbell HS
- 4 Dole MS
- 5 'Ele'ele ES (*Kauai*)
- 6 Kalihi Waena ES
- 7 Konawaena ES (*Hawaii*)
- 8 Puuhale ES
- 9 Waimanalo Elementary & Intermediate
- 10 Waipahu Intermediate
- 11 Shafter ES



HAWAII 3RS TAKAI TRANSITION CENTER FUND

[Click to view Interactive Map](#)